EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads, drains & Asphalting to roads in Vinyaka Lyt 1st Cross, 1st Stage
2	Amount of Work Portion	
3	Estimated Cost	19.90 Lks
4	Name of contractor	H.S. Nataraj
5	Agreement No.	438/12-13
6	No. and date under which work order issued	447/12-13, dt- 16/3/13
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	one year two months
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Site cotinuing & UHS line work from BWSSB delayed completing work. for kind approval. AEE Recommendtion Can be approved.
22	Remarks of the EE with the daily rate of penalty proposed	To levy penalty

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92
Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Rangalore 92